BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Improvements and Development of parks in ward no-04 of yelahanka New town sub division.**
2	Sanctioned Estimate No. And Date	
3	Name of the Contractor	**Sri B Girish.**
4	Time Stipulated for Completion of work	90 days.
5	Date of Commencement	Dt 29/02/2020.
6	Date of Completion:	Dt 29/06/2020.
7	Measurment Recorded	
	M.B No	1165
	Page No	11 6464 TO 483
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe Engineer	SACHIN. HP.
	2) Asst. Engineer	Ramagangeerish.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
Rs 5238364/-	Rs 5230,600/-	-	7764/-	-

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

Ramasangeerish

ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ನಂ. 6
ಬೃ.ಬೆ.ಮ.ಪಾ. ಬೆಂಗಳೂರು.

ASST. EXE ENGINEER

SUB - DIVISION.

BRUHAT BANGALORE MAHANAGARA PALIKE